SUBSTANTIAL COMPLETION APPLICATION

PORTLAND PAVING

| Project Name: | | Submittal Date: | | | |
|---|---------------------------------|---|--|--|--|
| PCA Number: | Time Charge Nur | nber: | | | |
| EO Number: Field Inspector: | | | | | |
| Conditions: | | | | | |
| Work shall be considered su | ubstantially complete when t | he applicable items such as curb and gutter, streets, | | | |
| sidewalks, and medians are co | ompleted in place; joints seale | d; backfilling behind curb/roadway edge are compacted | | | |
| to grade; and all adjustments | of manholes, valve boxes, and | curb inlet tops are to grade. | | | |
| Conditions Meet: YES Engineer Signature: | | Date: | | | |
| <u>Conditions Meet</u> : NO (Exceptions requested shall be documented on attached checklist with a projected date of completion) | | | | | |
| LTU Reviewer: | Date of Review: | | | | |
| Release Authorized By: | Date: | | | | |
| LTU Reviewer Notes: | | | | | |
| | | | | | |
| | | | | | |
| | | | | | |
| | | | | | |
| | | | | | |
| | | | | | |
| | | | | | |

| | | SUBMI | SUBMITTAL DATE: | | | | |
|---|-----------------|--------|-----------------|--------|----------|--|--|
| | PORTLAND PAVING | | | | | | |
| PROJECT NAME: | | | INSPE | ECTOR: | | | |
| PCA NUMBER: E.O. NUMBER: | | | | | | | |
| | Substanti | lion A | Application | | | | |
| Substantial Completion Application | | | | | | | |
| Items | | YES | NO | NA | COMMENTS | | |
| Subgrade density Pass (include Proctor(s) used in Comments) | | | | | | | |
| Proof Roll of subgrade pass on first try (include density and the proctor used in Comments) | | | | | | | |
| Recorded pours by location, date, method (<i>hand pour, machinery</i>) in daily logs | | | | | | | |
| Reinforcing steel installation | | | | | | | |
| Joints-timing, depth, location, seal in daily logs | | | | | | | |
| Density checked at backfill of valve, hydrants, and curb (include density and the proctor used) | | | | | | | |
| Curing compound specification met | | | | | | | |
| Weather protection at inlets, manholes, barricades | | | | | | | |
| Positive curb line drainage | | | | | | | |
| Ramps and EO related sidewalk constructed | | | | | | | |
| 7 and 28 day paving strength met | | | | | | | |
| Statement of compliance submitted | | | | | | | |
| Misc: | | | | | | | |
| Misc: | | | | | | | |